

Coalite Regeneration Works

News Update 11th May 2017 – Soil Removal Works to Recommence

- Plant in the form of tracked excavators and dump trucks are being brought back to site this week.
- Location of soil hotspots now known following site auguring previously carried out which will limit the area of soils that will be disturbed.
- Odours will be controlled by:
 - 1 Limiting the area of soil being exposed at any one point in time
 - 2 Use of odour control spray foam
 - 3 Sheeting of exposed soils as soon as practicable
- Specialised equipment from USA sourced and purchased for odour monitoring:
 - 1 Live time results approximately ten minutes after sampling
 - 2 Detects and measures concentrations in air of the chemicals that cause the odours
 - 3 Portable and will be used on site and off site as required
- Estimated Programme of works based on identified amount of soils requiring treatment:
 - 1 Movement of soils to treatment area completed on Tuesday 13th June
 - 2 Works carried out Monday to Friday and Saturday morning
 - 3 No working planned on Sundays and Spring Bank Monday
 - 4 Other works will continue after this date such as minor site re-profiling, replacement of sheeting as required and treatment of soils in the treatment area.

