

Coalite Regeneration Works

Period Monday 24th April to Sunday 30th April 2017

Main Site Works Undertaken

- Area of sheeted ground to control odour increased to approx. 27,170 square metres.
- 27,000 litres of impacted water collected and removed from site.
- Sampling started on the site by auger on a grid basis to enable the areas of soils requiring treatment to be accurately determined.

Monitoring

- A huge amount of monitoring, continuous and intermittent, is undertaken with many environmental properties being measured and reported every 5 seconds. This is done so that if the site works cause an unacceptable impact immediate action can be taken to address the cause.
- As is to be expected given the low scale of the works being undertaken no significant environmental impacts were detected either on site or off site.

Complaints Received

- No complaints received this week.